

**RESOLUTION NO. \_\_\_\_\_**

**WHEREAS**, the City of Dothan, by Resolution No. 2024-191 on July 16, 2024, awarded the bid and entered into contract with Blankenship Contracting, Inc. of Dothan, Alabama, who submitted the lowest responsible bid on the 2024 West Main Street Sewer Replacement Project in the amount of \$5,538,409.50; and

**WHEREAS**, actual project conditions resulted in the decrease and increase of various pay item quantities, and an increase in contract time, and

**WHEREAS**, Change Order No. 1 (Final) will result in the deductive amount of \$692,078.20 resulting in a final contract price of \$4,846,331.30, and an increase in contract time of 247 days.

**NOW, THEREFORE, BE IT RESOLVED** by the Board of Commissioners of the City of Dothan, Alabama, as follows:

**Section 1.** That based upon the recommendation of the Dothan Utilities Director, the City of Dothan approve Change Order No. 1 (Final) with Blankenship Contracting, Inc. for the 2024 West Main Street Sewer Replacement Project, which results in a deduct of \$692,078.20, making the final contract price \$4,846,331.30, and an additional 247 days for a total contract time of 457 days, which said change order follows:



Bid Item	Contract QNTY	Actual QNTY	DESCRIPTION	Unit	Unit Price	Total Contract	Total Actual	(Deduct)	Increase
3	420.00	800	Cleaning of Sewers 10-inch	LF	\$ 4.00	\$ 1,680.00	\$ 3,200.00		\$ 1,520.00
8	420.00	800	Pre-Installation CCTV Inspection of Sewers 10-Inch	LF	\$ 3.60	\$ 1,512.00	\$ 2,880.00		\$ 1,368.00
9	5,280.00	5341	Sewer Cured -in-Place Rehabilitation 8-Inch	LF	\$ 46.10	\$ 243,408.00	\$ 246,220.10		\$ 2,812.10
10	420.00	800	Sewer Cured -in-Place Rehabilitation 10-Inch	LF	\$ 81.25	\$ 34,125.00	\$ 65,000.00		\$ 30,875.00
11	26.00	9	External Point Repairs	EA	\$ 4,424.00	\$ 115,024.00	\$ 39,816.00	\$ (75,208.00)	
13	216.00	89	Service Laterals - Service Reinstatement by Internal Means (Cored, Brushed, All Depths)	EA	\$ 292.00	\$ 63,072.00	\$ 25,988.00	\$ (37,084.00)	
14	2.00	5	Service Laterals - Open Cut Service Lateral Replacement 4" and 6"	EA	\$ 4,000.00	\$ 8,000.00	\$ 20,000.00		\$ 12,000.00
15	216.00	89	Service Laterals - CIPP Lateral Lining - 35 FT	EA	\$ 4,750.00	\$ 1,026,000.00	\$ 422,750.00	\$ (603,250.00)	
16	800.00	0	Service Laterals - CIPP Lateral Lining - Additional LF Beyond 35 FT	LF	\$ 75.00	\$ 60,000.00	\$ -	\$ (60,000.00)	
17	108.00	44	Cleanout 4" and 6"	EA	\$ 807.50	\$ 87,210.00	\$ 35,530.00	\$ (51,680.00)	
18	7,000.00	9438	Remove Unsuitable Backfill Material and Replace With Select Backfill	CY	\$ 35.00	\$ 245,000.00	\$ 330,330.00		\$ 85,330.00
19	2,000.00	522	ALDOT No. 57 Stone Backfill	CY	\$ 65.00	\$ 130,000.00	\$ 33,930.00	\$ (96,070.00)	
21	1.00	3	Install 48" Diameter Manhole	EA	\$ 7,103.00	\$ 7,103.00	\$ 17,757.50		\$ 10,654.50
22	4,700.00	4731	Open Trench Replacement 8-Inch PVC Pipe	LF	\$ 272.60	\$ 1,281,220.00	\$ 1,289,670.60		\$ 8,450.60
28	42,000.00	51914	Pavement Patch - OTR Installations and Point Repairs	SF	\$ 22.40	\$ 940,800.00	\$ 1,162,873.60		\$ 222,073.60
33	1.00	1	Allowance - Contingency	LS	\$ 100,000.00	\$ 100,000.00	\$ 69,300.00	\$ (30,700.00)	
A2-3	13.00	0	Service Laterals - CIPP Lateral Lining - 35FT	EA	\$ 4,400.00	\$ 57,200.00	\$ -	\$ (57,200.00)	
A2-4	6.00	0	Cleanout 4" and 6"	EA	\$ 808.00	\$ 4,848.00	\$ -	\$ (4,848.00)	
A3-4	380.00	0	Sewer Cured-in-Place Rehabilitation 8-Inch	LF	\$ 47.10	\$ 17,898.00	\$ -	\$ (17,898.00)	
A3-7	7.00	0	Service Laterals - CIPP Lateral Lining - 35FT	EA	\$ 4,400.00	\$ 30,800.00	\$ -	\$ (30,800.00)	
A3-8	3.00	0	Cleanout 4" and 6"	EA	\$ 808.00	\$ 2,424.00	\$ -	\$ (2,424.00)	
TOTAL								\$ (1,067,162.00)	\$ 375,083.80
TOTAL CHANGE								\$	(692,078.20)

**EDWARD F. POOLOS**  
DIRECTOR

**JEFFERY W. KITCHENS**  
DEPUTY DIRECTOR



Alabama Department of Environmental Management  
adem.alabama.gov

1400 Coliseum Blvd. 36110-2400 ■ Post Office Box 301463  
Montgomery, Alabama 36130-1463  
(334) 271-7700 ■ FAX (334) 271-7950

**KAY IVEY**  
GOVERNOR

**DELIVERED VIA ELECTRONIC MAIL ONLY**

January 12, 2026

Hon. Mark Saliba, Mayor  
City of Dothan  
PO Box 2128  
Dothan

RE: CWSRF Project No. CS010292-34

Dothan (City of) - Trunk Line and Sewer Rehab Project

Dear Mayor Saliba:

The Department of Environmental Management has examined and concurs with the following change order(s):

Change Order #	Total Amount	SRF Eligible Amount
Orig.Contract	\$5,538,410	\$5,538,410
1	\$-692,078	\$-692,078
<b>Total Contract:</b>	<b>\$4,846,332.00</b>	<b>\$4,846,332.00</b>

This approval does not constitute any change to your loan amount or the date on which you are to commence repayment. The Department of Environmental Management will not increase the amount of any SRF loan beyond the amount specified in the official statement of the Authority's Bond issue or the Special Conditions Loan

Should you have any questions, you may reach me at (334) 271-7817.

Sincerely,

William A. Lott  
SRF Section  
Permits and Services Division  
cc: Antonius (Tonny) G. Peters, PE., Barge Design Solutions, Inc.



**Birmingham Office**  
110 Vulcan Road  
Birmingham, AL 35209-4702  
(205) 942-6168  
(205) 941-1603 (FAX)

**Decatur Office**  
2715 Sandlin Road, S.W.  
Decatur, AL 35603-1333  
(256) 353-1713  
(256) 340-9359 (FAX)

**Coastal Office**  
1615 South Broad Street  
Mobile, AL 36605  
(251) 450-3400  
(251) 479-2593 (FAX)

**Resolution No.** \_\_\_\_\_ , approving Change Order No. 1 (Final) with Blankenship Contracting, Inc. for the 2024 West Main Street Sewer Replacement Project, continued.

**Section 2.** That Mark Saliba, Mayor of said City and in such capacity is hereby authorized and directed to sign said documents for and in the name of the City of Dothan, Alabama.

**PASSED, ADOPTED AND APPROVED ON** \_\_\_\_\_ .

Attest:

\_\_\_\_\_  
Mayor

\_\_\_\_\_  
City Clerk

\_\_\_\_\_  
Associate Commissioner District 1

\_\_\_\_\_  
Associate Commissioner District 2

\_\_\_\_\_  
Associate Commissioner District 3

\_\_\_\_\_  
Associate Commissioner District 4

\_\_\_\_\_  
Associate Commissioner District 5

\_\_\_\_\_  
Associate Commissioner District 6

***BOARD OF CITY COMMISSIONERS***