

RESOLUTION NO. _____

WHEREAS, by Resolution Number 2019-264, the City of Dothan has entered into a contractual agreement with L&K Contracting, Inc. of Dothan, Alabama, for the Improvements to the Lakewood Pump Station in the amount of \$679,675.00, and

WHEREAS, a Final Summary Change Order was determined to be necessary and in the City's best interest, and

WHEREAS, a Final Summary Change Order resulting in a cost decrease for the total contract bid in the amount of \$40,255.00, and an increase in contract time by 115 days is being requested.

NOW, THEREFORE, BE IT RESOLVED by the Board of Commissioners of the City of Dothan, Alabama, as follows:

Section 1. That based upon the recommendation of the Dothan Utilities Director, the City of Dothan approve the Final Summary Change Order with L&K Contracting, Inc. which results in a cost decrease for the total contract bid in the amount of \$40,255.00, resulting in the final contract price of \$639,420.00 and an increase of 115 days to the contract time resulting in a contract time of substantial completion of 360 days and a time ready for final payment of 390 days, which said Change Order follows:

**Section 00 63 63
Change Order Form**


Change Order No. FINAL

Date of Issuance: 01/25/2021	Effective Date: 06/23/2020
Owner: City of Dothan, Alabama	Owner's Contract No.: 19-097
Contractor: L&K Contracting Co., Inc.	Contractor's Project No.: N/A
Engineer: Barge Design Solutions, Inc.	Engineer's Project No.: 32650-19
Project: Lakewood Pump Station Improvements Project	Contract Name:

The Contract is modified as follows upon execution of this Change Order:

FINAL SUMMARY CHANGE ORDER

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ <u>679,675.00</u>	Original Contract Times: Substantial Completion: <u>245 days</u> Ready for Final Payment: <u>275 days</u>
[Increase] [Decrease] from previously approved Change Orders No. <u>0</u> to No. <u>0</u> : \$ <u>0.00</u>	[Increase] [Decrease] from previously approved Change Orders No. <u> </u> to No. <u> </u> : Substantial Completion: <u> N/A</u> Ready for Final Payment: <u> N/A</u> <u> </u> days
Contract Price prior to this Change Order: \$ <u>679,675.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>245 days</u> Ready for Final Payment: <u>275 days</u> <u> </u> days or dates
Decrease of this Change Order: \$ <u>40,255.00</u>	Increase of this Change Order: Substantial Completion: <u>115 days</u> Ready for Final Payment: <u>115 days</u>
Contract Price incorporating this Change Order: \$ <u>639,420.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>360 days</u> Ready for Final Payment: <u>390 days</u>

RECOMMENDED:		ACCEPTED:		ACCEPTED:	
By: 	By: _____	By: 	By: 	By: _____	By: _____
Title: <u>Project Engineer</u>	Title: <u>Owner (Authorized Signature)</u>	Title: <u>OWNER</u>	Title: <u>OWNER</u>	Title: _____	Title: _____
Date: <u>2/10/2021</u>	Date: _____	Date: _____	Date: <u>2/10/21</u>	Date: _____	Date: _____

Resolution No. _____ Final Summary Change Order with L&K Contracting, Inc.,
continued.

Section 2. That Mark Saliba, Mayor of said City and in such capacity is hereby
authorized and directed to sign said documents for and in the name of the City of Dothan,
Alabama, which shall be attested by the City Clerk.

PASSED, ADOPTED AND APPROVED ON _____.

Attest:

Mayor

City Clerk

Associate Commissioner District 1

Associate Commissioner District 2

Associate Commissioner District 3

Associate Commissioner District 4

Associate Commissioner District 5

Associate Commissioner District 6

BOARD OF CITY COMMISSIONERS